

Compliance Report for the Schedule of Environmental Commitments									
EIS / NIS Reference	EIS / NIS Pg. No.	Impact	Specific Mitigation Measure	Specific Implementation Action	Responsibility	Status			
Human Beings/Socio economic									
5.4.1		Economic	Access ramps will be constructed on some of the proposed embankments to maintain access to properties and land.		OPW	2018			
Ecology (terrestrial and aquatic)									
6.5.1	EIS p71	Siltation	The edge of the proposed embankment beside Templenore Lake will be a minimum of 5m from the boundary. No material will be stored within this buffer zone.		OPW/ Ecologist	2018			
6.5.2	EIS p71	Birds / Biodiversity	Hedgehog, tree-line and woodland vegetation that is to be retained will be clearly marked and fenced off to avoid accidental damage during excavations and site preparation. No materials should be stored within 5m of retained hedgerows/trees/woodland.	Fox den has been identified on site no licencing requirements however as a matter of good environmental practice this location will not be interfered with.	OPW/ Ecologist	Ongoing			
6.5.2 and 7.5.2	EIS p71,95	Environmental	The proposed Site works method statements will be reviewed and monitoring will be conducted by an Ecologist.	As per CEMP	OPW/ Ecologist	Ongoing			
6.5.3	EIS p71	Otters	Construction works will follow the NRA's documents 'Guidelines for the Crossing of Watercourses during the Construction of National Road Schemes' (NRA, 2005) and 'Guidelines for the treatment of otters during the Construction of National Road Schemes' (NRA, 2006)	As per CEMP	OPW/ Ecologist	Ongoing			
6.5.3	EIS p71	Otters	During vegetation clearance along drains and the Mall river, an ecologist will survey this area specifically for otter. This will include assessing breeding activity within the site and a license application to the NPWS, if required.	As per CEMP	OPW/ Ecologist	Ongoing			
6.5.3	EIS p71	Otters	The Mall River corridor will not be blocked off especially at night.		OPW	2018			
6.5.3 and 6.5.4	EIS p71, 72	Birds / Biodiversity	Where possible, native tree planting, the mix of which will be similar to existing tree shrub species. Following the construction phase, replanting using native woody vegetation of local provenance, currently existing on site will be implemented, where hedgerow and riparian vegetation removal was significant. Where this is likely to recover, natural re-colonisation is preferable.		OPW/ Ecologist	2018			
6.5.4	EIS p72	Birds / Biodiversity	It is recommended that woody vegetation removal be undertaken outside of the main bird nesting period which begins on March 1 st and continues until August 31 st . A licence is generally required from the National Parks and Wildlife Service under the Wildlife Acts 1976 and 2000 if any habitat (e.g. scrub, trees, hedgerow) to be removed is known to contain nesting birds.	No licence required	OPW/ Ecologist	Concluded			
7.5.2	EIS p93,94	Aquatic species	The Mall River corridor will not be blocked off especially at night.		OPW	2018			
7.5.2 and 3.10.3.2	EIS p94, NIS p31	Aquatic species	The timing of the works will be agreed in advance with the National Parks and Wildlife Service (NPWS) and Inland Fisheries Ireland (IFI). The works are located within a river corridor used by salmonids and lampreys for spawning. To protect salmon and trout it will be necessary to time works outside the window of October to May. Brook lampreys spawn in the spring and early summer months and the timing of works should also take this species into account.		OPW/ Ecologist	2018			
7.5.2 and 3.10.3.2	EIS p94,127, NIS p31	Aquatic species	No in-stream excavations or other works involving interference with the bed, bank or soil should take place outside of the immediate areas where the flood channel joins the Mall River.		OPW	2018			
7.5.2 and 3.10.3.3	EIS p94, NIS p31	Environmental	The appointed contractor will be required to provide a detailed method statement showing how water quality impacts and habitat loss during the works will be minimised. The methodology will be approved by both the IFI and the NPWS prior to any works taking place.	Consultation with IFI regarding Silt pond has occurred.	OPW	Ongoing			
7.5.2 and 3.10.3.3	EIS p94, NIS p31	Aquatic species / Biodiversity	A translocation plan will need to be designed and implemented prior to water being diverted into the new channel.		OPW	2018			
7.5.2 and 9.5.1 and 3.10.3.3	EIS p94,127, NIS p31	Fish	The measures to be undertaken to ensure the protection of the major riverine resource during road construction and improvement works. Requirements of the Southern Regional Fisheries Board (SRFB), (Kilfeather, 2007) and 'Requirements for the Protection of Fisheries Habitat during Construction and Development Works at River Sites' (Murphy, 2004) would also be followed where relevant.		OPW/ Ecologist	2018			
7.5.2 and 3.10.3	EIS p95, NIS p31	Siltation	A silt fence (or equivalent barrier) will be used to surround the works area.	A silt fence has been erected around spoil deposition area.	OPW/ Ecologist	Ongoing			
7.5.2	EIS p95	Pollution	All necessary measures will be taken to prevent the release of oil, fuels or other pollutants into the Mall River.	As per CEMP	OPW/ Ecologist	Ongoing			
7.5.1 and 9.5.1	EIS p93,127	Siltation	The works will be carried out during dry weather and halted during heavy rainfall to reduce suspended solids in the river.	Siltation pond has been constructed as per the environmental officers instructions.	OPW/ Ecologist	Ongoing			
7.5.2 and 9.5.1	EIS p95,127	Siltation	Spill and removed vegetation material from the river should be stored no less than 5m back from the river and vegetation within this 5m buffer zone is to be retained, in order to reduce the run-off of suspended solids back into the water course.		OPW/ Ecologist	2018			
7.5.2	EIS p95, NIS p32	Invasive species / biodiversity	The machines being used to excavate the river may contain fragments of exotic invasive flora and therefore they will need to be cleaned at the start of the excavation of the river.	As per CEMP	OPW/ Ecologist	Ongoing			
7.5.2	EIS p95	Birds / Biodiversity	Particular care will be taken when working near mature trees in order to protect roots extending into the works site. Mature trees will be retained and scrub and hedgerow will be retained where possible.	As per CEMP	OPW/ Ecologist	Ongoing			
7.6	EIS p96	Aquatic Species	It will be important to ensure that the proposed weir is designed to be suitable for passage of brook lampreys and white-clawed crayfish. A suitable solution would be to backfill the downstream end of the weir to create a 'rock ramp'.		OPW	2018			
3.10.2.1	NIS p28	Fish	The flood channel will be designed to have a consistent gradient with no areas of pooled water where fish may become trapped after a flood event.	As per CEMP	OPW	Ongoing			
Soils and Geology									
8.5.1	EIS p115	Siltation	Settlement of runoff and groundwater from the construction site will be required as part of the site works. Works will be undertaken in accordance with CIRIA 650 'Environmental good practice on site'.	Siltation pond has been constructed as per the environmental officers instructions. 8 no suspended solids monitoring has occurred	OPW	Ongoing			
8.5.1	EIS p115	Soil	Planned construction works will be carried out with the minimum disturbance of soils.	Silt curtain installed where appropriate.	OPW	Ongoing			
8.5.1	EIS p115	Pollution	To minimise any impact on the underlying substrate strata from material spillages, all oils, solvents and paints used during construction will be stored within specially constructed dedicated temporary bunded areas.	Refuelling locations have been identified.	OPW	Ongoing			
8.5.1	EIS p115	Socio / Economic	Recycling or conservation measures will be used to ensure that any materials or vehicles, will take place in a designated area, away from surface water gullies or drains. Spill kits and hydrocarbon adsorbent packs will be stored in this area and operators will be fully trained in the use of this equipment.	Refuelling locations have been identified.	OPW	Ongoing			
8.5.1	EIS p115	Socio / Economic	A detailed condition survey should be conducted on properties within 5m of the diversion prior to and post construction.	As per CEMP	OPW	Ongoing			
8.5.1	EIS p115	Maintenance	The maintenance of the embankment should follow the framework and principles set out in 'Management of Flood Embankments, A good practice review' (DEFRA/EA, 2007).	As per CEMP	OPW	2018			
Water									
9.5.1	EIS p126	Pollution	With regard to on-site storage facilities and activities, any raw materials, fuels and chemicals, will be stored within structurally sound warehousing buildings and/or bunded areas if appropriate to guard against potential accidental spills or leakages. All equipment and machinery will have regular checking for leakages and quality of performance.	As per CEMP	OPW	Ongoing			
9.5.1	EIS p126	Siltation	All potential run-off is to be diverted through appropriate settlement tanks/gri traps.	As per CEMP	OPW	Ongoing			
9.5.1	EIS p127, NIS p31	Siltation	Any river channel works will be carried out during dry weather and halted during heavy rainfall events to reduce suspended solids in the river and flowing to other parts e.g. the River Suir. Spill and removed vegetation material from the river is to be stored no less than 5m back from the river and vegetation within this 5m buffer zone is to be retained, in order to reduce the run-off of suspended solids back into the watercourse.	As per CEMP	OPW/ Ecologist	Ongoing			
9.5.2	EIS p127	Fish	Homeowner maintenance will be based on guidance from the Regional Fisheries Board Guidelines (Murphy, D.F., 2004) and the Fishery Guidelines for Local Authority works (1998) where appropriate.	As per CEMP	OPW	2018			
9.5.3	EIS p127	Pollution	Strict monitoring of all potential polluting materials used will be maintained.	As per CEMP	OPW	Ongoing			
Noise and Vibration									
10.6.1	EIS p138	Human Health	The construction team will ensure that an appropriate noise and vibration control plan is in place, compliant with standards outlined in European Communities (Construction Plant and Equipment) (Permissible Noise Levels) Regulations (1990). The mitigation measures are outlined in BS5228: Noise Control on Construction and Open Sites (2009), which offers detailed guidance on the control of noise from construction activities.		OPW	Ongoing			
10.6.1	EIS p138	Human Health	Night time working will typically not occur, but there is the unlikely possibility that there may be a necessity to continue to operate generator, pumps or other equivalent machinery at a number of locations, where excavations etc may cause activity to remain in one location for a longer period of time. On these infrequent occasions, should they arise at all, screening and enclosures can be utilised. For maximum effectiveness, a screen should be positioned as close as possible to either the noise source or receiver. The screen should be constructed of material with a mass of >2kg/m2 and should have no gaps or joints in the barrier material. This can be used to limit noise impact to any noise sensitive receptors, if required by agreement with the local authority.		OPW	Ongoing			
10.6.1	EIS p139	Human Health	Appoint a site representative responsible for matters relating to noise, and establish channels of communication between the contractor / developer, local authority and resident i.e. for notification of requirement of night works, should this be required.		OPW	Ongoing			
10.6.1	EIS p139	Human Health	Locate of noisy plant as far away from sensitive receptors, as permitted by site constraints.		OPW	Ongoing			
10.6.1	EIS p139	Human Health	Noise and vibration monitoring works should be carried out during the construction phase to ensure adherence to the guidelines values for noise and vibration.		OPW/TOSIN	Ongoing			
10.6.1	EIS p139	Human Health	Any construction works that have the potential to cause vibration at sensitive receptors will be carried out in accordance with the limit values as set out in Table 10-7 of the EIS at the most affected sensitive receptor.		OPW	Ongoing			
Air and Climate									
11.5	EIS p156	Human Health	On-site roads shall be regularly cleaned and maintained as appropriate. Heavy surface roads shall be swept to remove mud and aggregate materials from their surface as a result of the development works. Any un-surfaced roads shall be restricted to essential site traffic only. Furthermore, any road that has the potential to give rise to fugitive dust may be regularly watered, as appropriate, during extended dry and/or windy conditions.		OPW	Q4 2017			
11.5	EIS p156	Human Health	A full traffic management plan and dust management plan will be implemented into the construction Environmental Management Plan (CEMP)	As per CEMP	OPW	Ongoing			
11.5	EIS p157	Human Health	Vehicles using site roads shall have their speed restricted, and this speed restriction must be enforced rigidly. On any un-surfaced site road and on hard surfaced roads that site management dictates speed shall be restricted to 20 km per hour.	As per CEMP	OPW	Ongoing			
11.5	EIS p157	Human Health	Material handling systems and site stockpiling of materials shall be designed and run out to minimise exposure to wind. Water misting or sprays shall be used as required if particularly dusty activities are necessary during dry or windy periods.	As per CEMP	OPW	Ongoing			
11.5	EIS p157	Human Health	In periods of dry weather when dust emission would be greatest, a road sweeper, which would also dampen the road, may be employed in order to prevent the generation of dust	As per CEMP	OPW	Ongoing			
Landscape and Visual Impact									
12.5.1	EIS p173	Visual Impact	Design ramps with gradual slopes and appropriate materials in order to minimise visual impact.		OPW	2018			
12.5.1	EIS p174	Visual Impact	Use materials, paintings and finish to match the existing walls.		OPW	2018			
12.5.1	EIS p174	Visual Impact	The flood defence embankments should be rounded off at the top with a shallow grade and softened with a seed mix to match the existing groundcover/vegetation/grass.		OPW	2018			
12.5.1	EIS p174	Birds / Biodiversity	The footprint for the embankment within the park should be designed to protect existing mature trees.		OPW	2018			
12.5.1	EIS p174	Birds / Biodiversity	Avoid the removal of mature trees during construction – protect trees being retained.	As per CEMP	OPW	Ongoing			
12.5.1	EIS p174	Birds / Biodiversity	Where removal of trees during construction is necessary they should be replaced with like size and type plants.		OPW	2018			
12.5.1	EIS p174	Birds / Biodiversity	Provide new native planting in the vicinity of the weir where existing planting will be removed during construction.		OPW	2018			
12.5.2	EIS p174	Visual Impact	Potential visual impact can be minimised by removing the least amount of existing vegetation possible, and by protecting any adjacent vegetation during construction.	As per CEMP	OPW	Ongoing			
12.5.2	EIS p174	Visual Impact	Route of diversion should follow any existing land boundaries in order to minimise any severance of land properties.	As per CEMP	OPW	Ongoing			
12.5.2	EIS p174	Visual Impact/ Biodiversity	Where removal of vegetation cannot be avoided, it should be replaced where possible in the same location or nearby, and of the same size, on completion of construction works.		OPW	2018			
12.5.2	EIS p174	Visual Impact	Materials used in reinstatement of roads, pathways, and walls should be consistent with existing surfaces and materials.		OPW	2018			
12.5.2	EIS p174	Visual Impact	Construction work to be carried out speedily to minimise the impact on road users.	As per CEMP	OPW	Ongoing			
12.5.3	EIS p174	Visual Impact/ Biodiversity	Where removal of vegetation cannot be avoided it should be replaced in approximately the same location with like size and type plants.		OPW/Ecologist	2018			
12.5.3	EIS p174	Visual Impact	All flood defence embankments should be rounded off at the top with a shallow grade and grassed.		OPW	2018			
12.5.3	EIS p174	Visual Impact	Stonework on new walls to be consistent with the stone already evident in the river walls.		OPW	2018			

Page 2 of 2